

ADDRESS	DATE	Installed	Intratone recieved	PK Riverside Comments	JB Hankinosn Comments
19A Mallow Street	11/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
20 Mallow Street	15/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
21 Mallow Street	16/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
22 Mallow Street	17/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
26 Mallow Street	18/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
24 Mallow Street	22/09/2025	Yes	Yes	20.11.2025 - Front Door - Old door spring damage to	
284 Stretford Rd	29/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
286 Stretford Rd	30/09/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
290 Stretford Rd	06/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
343 Stretford Rd	20/10/2025	Yes	Yes	20.11.2025 - Front door - Secure T2 trunking inside	Trunking Secured
345 Stretford rd	21/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
347 Stretford Rd	22/10/2025	Yes	Yes	20.11.2025 - Front door - Slight delay on lock securing.	Emergency release pushed reset & now
349 Stretford Road	23/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
351 Stretford Rd	27/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
353 Stretford Rd	28/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
355 Stretford Rd	29/10/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
357 Stretford Rd	03/11/2025	Yes	Yes	20.11.2025 - Rear door Bamford to silicone seal door	
312 Stretford Rd	04/11/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
316-318 Stretford Rd	05/11/2025	Yes	Yes	20.11.2025 - Rear door - Clean carpet cement dust at	Complete
328-330 Stretford Rd	10/11/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
320-322 Stretford Rd	12/11/2025	Yes	Yes	20.11.2025 - Front door not locking. Electrician on site	Emergency release pushed reset & now

324-326 Stretford Rd	13/11/2025	Yes	Yes	20.11.2025 - Front letter box. Engraving correction. Marked	and install full new maglock
314 Stretford Rd	17/11/2025	Yes	Yes	20.11.2025 - Front Door - Insecure not locking. Rear	Complete
288 Stretford Rd	17/11/2025	Yes	Yes	Handover Completed 20.11.2025 - No Snags	
1 Roll s Cres	18/11/2025	Yes	Yes	25 Handover complete T2 Trunking Cap Missing	
359 Stretford Rd	19/11/2025	Yes	Yes	28.11.2025 - Rear Door T2 trunking end cap missing.	
361 Stretford Rd	20/11/2025	Yes	Yes	Handover Completed 28.11.2025 - No Snags	Complete
363-365 Stretford Rd	24/11/2025	Yes	Yes	28.11.2025 - Intratone Panel needs reset - Showing	
2 Old Birley St	25/11/2025	Yes	Yes	Doors/Door Entry complete - Subject to completion of -	
2A Old Birley St	26/11/2025	Yes	Yes	Doors/Door Entry complete - subject to completion of -	
2B Old Birley St	27/11/2025	Yes	Yes	Doors/Door Entry complete - subject to completion of -	
97 & 99 Chorlton Road	01/12/2025	Yes	Yes		
101 Chorlton Rd	02/12/2025	Yes	Yes		
103 Chorlton Rd	03/12/2025	Yes	Yes		
105-107 Chorlton Rd	04/12/2025	Yes	Yes		
3 Upper Moss Lane	05/12/2025		Yes		
102-112 Royce Rd	08/12/2025		Yes		
33 Dearden St	09/12/2025				
89 Ribston St	10/12/2025				
23A Old York St	11/12/2025				
23 Old York St	16/12/2025				
2-12 Clayburn St	06/01/2026				
14-24 Clayburn St	07/01/2026				
298 Stretford Rd	08/01/2026				

4 -14 Old birley st					
16 - 26 Old birley st					
96 - 106 Rolls Crescent					